Cumberland Valley School District



WINDING CREEK ELEMENTARY SCHOOL CONSTRUCTION UPDATE

September 1, 2017



CRABTREE, ROHRBAUGH & ASSOCIATES ARCHITECTS





Site Work







Start of the concrete curb and subbase in the parking area







Aerial Progress View

Area C – Administration area and Mechanical room foundations ongoing

Area B-South – Second floor bearing steel installed

Area B-North – Slab on Deck for second floor prepped for concrete

Area A-East – Block work installed to roof bearing elevation





CRABTREE, ROHRBAUGH & ASSOCIATES ARCHITECTS





Building Exterior



Lobar subcontractor is continuing laying the face brick on the North building elevation







Area A – 1st Floor



Mechanical ceiling rough-ins have started with Area A-East 1st floor corridor ductwork.







Area B-North – 1st Floor



1st floor is ready for the start of above-ceiling mechanical rough-ins

2nd floor slab on deck to follow the completion of the in-slab rough-ins









Area C – Gymnasium/Stage



Lobar subcontractor began installing the long span roof steel for the gymnasium and stage area







Two Week Look Ahead

- Lobar Continue CMU block work in Area C; Pour second floor deck in Area B; Set roof joists in Area A
- Silvertip Continue under slab sanitary and storm piping in Area C for main mechanical room and Loading Dock; wall rough-ins with block in Area C
- Boro Electric Continue second floor slab on deck conduit roughins Area B
- Farfield Continue install of Area C vertical shafts ductwork and pipe rough-ins with CMU install, Continue duct work install in Area A
- York Excavating Continue installation of the site concrete curb in the parking area and stone paving base installation





