

# CV9/Hampden Elementary

Progress Report

08/02/2021



**CUMBERLAND VALLEY**  
SCHOOL DISTRICT

# Work Completed/In Progress



- 1. Remaining Flooring LGI/Auditorium
- 2. Exterior painting
- 3. Elevator work at Hampden



# Work Completed/In Progress



1. Insulation completion.
2. Testing and balancing.
3. Owner training.



# Work Completed/In Progress



1. Plumbing fixture install complete.
2. Sinks and faucets installed.
3. Hot water heaters up and running.



# Work Completed/In Progress

1. Light fixtures remaining for install.
2. Fire alarm testing.
3. Lighting control testing.



# Upcoming schedule for Hampden/CV9.

- Elevator Install CMU walls ongoing.
- Carpet install 2<sup>nd</sup> floor 8/4/2021.
- Gym Painting 8/9/2021.
- Furniture Delivery 8/9/2021.
- Temporary Occupancy Permit 8/11/2021.
- Outside landscaping 8/16/2021.
- Final inspections 8/23-8/27/2021.

